





### City of Atlanta 2024 Q3 Update

August 28, 2024

Collie Greenwood General Manager/CEO

# Agenda

# Current Service

**More MARTA Atlanta Program** 

**Projects** 

**Station Rehabs** 

**Community Engagement** 

**Other News** 




### **Current Service**



### **RIDERSHIP**

### MARTA Monthly Ridership by Mode July 2019 - June 2024



Mobility and Streetcar Ridership

REDUCED FARE	MOBILITY	IOIAL
17,466	3,395	20,861






### **5-YEAR BUS AMENITY PROGRAM**



**Amenities delivered systemwide:** 1,000

**Amenities delivered in City of Atlanta**: 250

70% of MARTA riders waiting at a bus stops in the City have access to a seating amenity







Draft network has been finalized to proposal



Conducted extensive analysis on outcomes



Inreach is in process to prepare for external engagement



Refinement to the network will be made with stakeholder feedback



https://www.marta2040nextgenbus.com/



### **More MARTA Atlanta Program**



### **MORE MARTA ATLANTA AUDIT**

- ✓ Flawed methodology applied, a COVID-based cost allocation method to pre-COVID data for the years 2017, 2018 and 2019, results in significant inaccurate findings
- ✓ MARTA agrees that the current More MARTA IGA with the City is cumbersome, restrictive and ineffective

MARTA complete response: <a href="https://itsmarta.com/marta-response-operational-performance-audit.aspx">https://itsmarta.com/marta-response-operational-performance-audit.aspx</a>

### **Full Audit:**

https://s3.documentcloud.org/documents/25050980/draft-mj-more-marta-atlanta.pdf





### MORE MARTA PROGRAM SPENDING

#### **More MARTA Atlanta Program**

**Capital Expenditures to Date** 

Project	Fyn on diture Tyme	Capital Expenditures through 06/30/2024						
Floject	Expenditure Type	FY2019	FY2020	FY2021	FY2022	FY2023	FY2024	Total
Bankhead Platform Extension	Planning Phase		\$440,265	\$1,112,103	\$1,591,802	\$457,269	-\$131 <i>,</i> 765	\$3,469,674
	Design Phase						\$32,806	\$32,806
Beltline NE	Planning Phase			\$8,512	\$206,374	\$265,350	\$902	\$481,139
Beltline SE	Planning Phase			\$8,512	\$206,374	\$26,822		\$241,709
Beltline SW	Planning Phase		\$27,106	\$11,841	\$44,183	\$54,259	-\$2,559	\$134,830
Campbellton CIC BRT & Greenbriar Hub	Planning Phase		\$1,008,548	\$1,908,602	\$1,151,821	\$1,974,869	\$1,584,695	\$7,628,535
Cleveland Ave/Metropolitan Pkwy ART	Planning Phase		\$184,917	\$617,206	\$794,216	\$62,983		\$1,659,322
	Design Phase					\$966,268	\$2,396,053	\$3 <i>,</i> 362 <i>,</i> 321
	Right-Of-Way					\$6,640	\$252,512	\$259,152
Clifton Corridor HCT	Planning Phase		\$362,936	\$842,950	\$602,498	\$1,538,641	\$2,305,820	\$5,652,845
Five Points Transformation	Planning Phase		\$715,270	\$1,014,599	\$1,396,358	\$1,985,441	\$105,511	\$5,217,178
	Design Phase					\$2,224,205	\$9,819,073	\$12,043,278
North Avenue BRT	Planning Phase		\$132,005	\$347,346	\$258,769	\$231,021	\$0	\$969,142
Streetcar East	Planning Phase		\$539,804	\$1,983,311	\$3,094,728	\$1,519,643		\$7,137,487
	Design Phase						\$696,992	\$696,992
Streetcar West	Planning Phase		\$46,154	\$47,582	\$82,399	\$62,887		\$239,021
Summerhill BRT	Planning Phase	\$208,320	\$632,219	\$853,708	\$155,555	\$118,946	\$47,663	\$2,016,411
	Design Phase			\$443,477	\$4,152,002	\$1,769,112	\$867,120	\$7,231,710
	Right-Of-Way				\$27,500	\$864,815	\$1,137,719	\$2,030,034
	Construction Phase					\$236,927	\$17,652,569	\$17,889,496
More MARTA Program	Program	\$2,355,807	\$3,839,135	\$1,368,681	\$828,499	\$230,856	\$221,269	\$8,844,246
CPMO - More MARTA	Program		\$994,762	\$1,699,384	\$2,101,217	\$3,140,755	\$3,828,212	\$11,764,330
Communications	Program		\$305,387	\$253,569	\$543,048	\$438,279		\$1,540,282
Grand Total		\$2,564,127	\$9,228,507	\$12,521,384	\$17,237,345	\$18,175,986	\$40,814,590	\$100,541,939



### MORE MARTA PROJECT BUDGET & SCHEDULES

Project	Total Project Budget	Projected Start of Revenue Operations	PGC Approval Date
Projects in Construction Phase			
MARTA Rapid Summerhill	\$86.4M	July-2025	8-Dec-2021; 9-Aug-2022 (amended)
Five Points Transformation	\$230M	July-2028	21-Jul-2023
Projects in Procurement Phase			
Cleveland Avenue/Metropolitan Pkwy ART's	\$45.8M	March-2025	20-Nov-2022
Projects in Design Phase			
Bankhead Platform Extension	\$71.5M	December-2027	29-Nov-2022
Streetcar East Extension	\$228.9M	January-2029	22-Feb-2023
Projects in Planning Phase			
MARTA Rapid Campbellton & Greenbriar Transit Hub	\$319.5M	December-2030	1-Aug-2024
Clifton Corridor HCT	\$599M	2028	<b>TBD</b> 10




# Projects



## PROJECT PROGRESS: CLEVELAND/METROPOLITAN ARTERIAL RAPID TRANSIT (ART)

### **PHASE: FINAL DESIGN**

- Currently revising submitted 100% design documents
- ✓ First request for bids in 2023 was rejected, then re-designed to incorporate desired City projects
- ✓ Aiming to advertise for construction bids in late October 2024
- ✓ Goal of beginning construction February 2025
- ✓ Revenue service to begin July 2026





#### PHASE: CONSTRUCTION

- ✓ Construction along Hank Aaron is between the I-20 E on ramp and Ormond Street. In the downtown loop, between Ted Turner Drive and Central Avenue on Mitchell Street and MLK Drive.
- Rapid response team presented construction updates to 16 neighborhood meetings and 5 special events in Q2
- Exposure of historic trolley tracks





### **FIVE POINTS STATION TRANSFORMATION**







### **CAMPBELLTON BRT UPDATE**

**Campbellton Community Investment Corridor** 

### **Community Information Session**

MARTA Rapid Campbellton/Greenbriar Hub

**Tuesday, August 13 •** 6 p.m. - 8 p.m. **Junction 2800** 

2800 Campbellton Road SW, Atlanta GA 30311



Meeting accessible via MARTA bus route 83 with service from Oakland City Station



#### Help shape the future of transit on Campbellton Road!

Learn how MARTA is advancing MARTA Rapid Campbellton, Southwest Atlanta's first bus rapid transit project. MARTA will provide updates on:

- Economic & Transit-Oriented Development master plan
- Project design
- Road map to secure federal funding

Food will be provided!














### **BUS RAPID TRANSIT (BRT) COST COMPARISON**

Project	Total Project Budget	Corridor Length	Cost per mile: (Source: 2022 National Transit Project Cost Review, ATL Regional Transit Plan)
MARTA BRT projects in construction			
MARTA Rapid Summerhill	\$86.4 million	2.5 miles	\$34.5 million
MARTA BRT projects in planning/design			
MARTA Rapid Campbellton	\$320 million	5.3 miles	\$60 million
MARTA Rapid Clayton Southlake	\$356.8 million	14 miles	\$25.4 million
MARTA Rapid Clayton SR 54	\$582 million	27-29 miles (LPA pending)	\$21.5 to \$20 million
Peer Projects			
Cleveland Healthline	\$197.2 million	6.8 miles	\$39 million
Albuquerque Rapid Transit	\$133.6 million	8.8 miles (FTA portion)	\$19 million
Other national BRT projects			
SFMTA Van Ness Boulevard BRT	\$346 million	1.96 miles	\$191 million
Hartford CTfastrak	\$570 million	9.4 miles	\$77 million



### NATIONAL BRT PROJECT COMPARISON (2022)



Plan



### **Station Rehab Updates**



## INMAN PARK/REYNOLDSTOWN PARKING IMPROVEMENTS

- New ADA parking spaces, crosswalks, ramps
- New landscaping and trees
- ✓ New LED lighting and utility conduit
- New pavement and striping







### **LENOX STATION REHAB**

New glass panels, pressure plates, and full waterproofing for the North Concourse skylight


✓ South Concourse skylight replacement begins early 2025







### **FIVE POINTS STATION REHAB**

- ✓ Floor tile-mortar demolition
- Ceiling framing on the platform
- ✓ New telephone installation











### **EAST LAKE STATION REHAB**

#### Construction time lapse video bit.ly/3MjjMUP


#### PHASE I: NORTH SIDE

- ✓ Installing pedestrian bridge & elevator
- ✓ Impact: Bus shuttle from North to South side
- Reopening: October 2024

#### PHASE II: SOUTH SIDE

- South bridge to be replaced November 2024
- ✓ Impact: Weekend street closure + bus detour
  - + shuttle from South to Northside
- ✓ Reopening: March 2025

**Investment**: \$13M





### **BANKHEAD STATION PLATFORM EXPANSION**

#### **PHASE: FINAL DESIGN**

- ✓ Design Kick-off meeting: 23-April-2024.
- ✓ Axis Infrastructure, the final design consultant, is reviewing the 30% concept.
- ✓ Final design scheduled for completion in September 2025, but evaluating ways to accelerate design/ construction schedule





### **Community Engagement**



### **COMMUNITY ENGAGEMENT**



**Thursdays** 

**College Park** 

6.13 - 12.5

(Closed 7.4 & 11.28) (Closed 7.4 & 11.28)

**Fridays** 

Doraville

6.14 - 12.6 (Closed 11.29)

> 3 - 6 pm Weekly

Cash, Credit, Debit, Snap/Ebt Accepted









6.11 - 12.3 (Closed 11.26)

Wednesdays

H.E. Holmes

6.12 - 12.4

(Closed 11.27)

Wednesdays

**Bankhead** 

6.12 - 12.4 (Closed 11.27)

**Thursdays** 

Kensington

6.13 - 12.5

**Fridays** 

**West End** 


6.14 - 12.6

(Closed 11.29)





Back to School Bash







Visiting College Students




### **Other News**





Join us for a special bus unveiling and voter registration drive honoring the life and legacy of Congressman John Lewis.





### Thursday, September 12 2:00 PM

Program begins at 2:30 PM

Voter Registration Drive 3:00 – 6:00 PM


Bring a photo ID to register to vote

#### LOCATION

#### **College Park Station**

3800 Main St. Atlanta, GA 30337

(East Main Street at Howard Avenue)



As part of our yearlong celebration of Black History, MARTA is commemorating Atlanta Civil Rights icons and recognizing their roles in our history with specially designed buses.

One of the original Freedom Riders, Congressman John Lewis fought to desegregate the interstate bus system because he understood the important role public transportation plays in providing opportunity for all. Congressman Lewis was a tireless advocate for MARTA saying on the occasion of the Authority's 30th anniversary, "We wouldn't be the capital of the American South if we hadn't had MARTA."



### **APTA AWARD**

# MARTA won the *Outstanding Public Transit* Award in the 50 million or more annual passenger trips category

# APTA AWARDS

Recognizing Excellence in the Public Transportation Industry





Thank You

